PLAN VIEW
SCALE 1:30

NOZZLE SCHEDULE

TP#	SIZE	CLASS	LINE NUMBER	COMMODITY	CL ELEV.	SKID PROJ.	ANCHOR
1	219	600	219-P-C1-048	GAS INLET	610	203	YES
2	60	600	60-PL-C1-218	RECYCLE	2494	203	YES
3	219	600	219-PG-C1-119	GAS OUTLET	5826	203	YES
4	114	600	114-PL-C1-219	CONDENSATE OUTLET	378	203	YES
5	60	600	60-PW-C1-299	WATER OUTLET	273	203	YES
6	60	150	60-DR-A1-699	DRAIN OUTLET	130	203	YES
7	168	150	168-HPF-A1-499	HP FLARE	5381	203	YES
8	60	600	60-FG-C1-398	BLANKET GAS	1473	203	YES
9	33	150	33-IA-A0-599	INSTRUMENT AIR	860	203	YES

PACKAGE SHIPPING

DESCRIPTION	
SHIPPING WEIGHT	13250 kg
SHIPPING LENGTH	10160 mm
SHIPPING WIDTH	4942 mm
SHIPPING HEIGHT	5889 mm

PACKAGE WEIGHTS

DESCRIPTION	EMPTY (KG)	FLOODED (KG)
SKID / SUPPORTS	6364	6464
PIPING / VALVES / INSTR.	6048	7053
V-100 INLET SEPARATOR	82965	161324
BH-100/101 BLDG HEATERS	203	203
BUILDING	1500	1500
MISC 5%	4854	8827
TOTAL WEIGHT (kg)	101934	185371

GENERAL NOTES:
1. ALL DIMENSIONS ARE IN MILLIMETERS.
2. CUSTOMER TIE-IN POINTS DESIGNATED WITH TP 1
3. ELEVATIONS SHOWN ARE FROM TOP OF FLOOR PLATE (U.N.O.)
4. SHIPPING WEIGHT AND DIMENSIONS DO NOT INCLUDE VESSEL AND BUILDING.

Swat Projects Ltd.
VENDOR DOCUMENT APPROVAL STAMP

- ☐ A PROCEED
- ☑ B PROCEED, CHANGE AS NOTED AND RESUBMIT BY: 2018 11 20 (RESUBMITTAL DATE FOR STATUS B)
- ☐ I/O DATA ACCEPTED FOR INFORMATION ONLY
- ☐ C DO NOT PROCEED, CHANGE AS NOTED AND RESUBMIT BY: (RESUBMITTAL DATE FOR STATUS C)

SIGN: DATE SIGNED: 2018 11 13

VDR CODE(S):

AUTHORIZATION TO PROCEED DOES NOT WAIVE SUPPLIER'S RESPONSIBILITY OR LIABILITY UNDER THE CONTRACT/PURCHASE ORDER FOR COMPLIANCE WITH THE REQUIREMENTS OF THE DRAWINGS AND SPECIFICATIONS

PLAN VIEW
SCALE 1:30
(V-100 INLET SEPARATOR NOT SHOWN FOR CLARITY.

VENDOR TO INDICATE EXHAUST FAN LOCATIONS

ELEVATION VIEW A-A
SCALE 1:30

No.	DATE	REVISIONS	BY	CHK	REW	APP
A	NOV. 5, 2018	ISSUED FOR APPROVAL	KN			

No.	DATE	REVISIONS	BY	CHK	REW	APP

THIS DRAWING IS THE PROPERTY OF SPECTRUM PROCESS SYSTEM INC. AND LOANED TO THE RECIPIENT FOR HIS CONFIDENTIAL USE ONLY. IN CONSIDERATION OF THE LOAN OF THIS DRAWING, THE RECIPIENT PROMISES AND AGREES THAT IT SHALL NOT BE USED IN ANY WAY DETRIMENTAL TO THE INTEREST OF SPECTRUM PROCESS SYSTEM INC., THAT IT SHALL BE RETURNED UPON REQUEST, AND THAT IT SHALL NOT BE REPRODUCED, COPIED, LENT OR OTHERWISE DISPOSED OF DIRECTLY OR INDIRECTLY, NOR USED FOR ANY PURPOSE OTHER THAN THAT INTENDED WITHOUT THE WRITTEN PERMISSION OF SPECTRUM PROCESS SYSTEM INC.

ENGINEERS RECORD		DATE
DRAWN BY	KEN NGO	OCT. 31, 2018
CHECKED BY		
REVIEWED BY		
PM APPD. BY		

SPECTRUM Process Systems

P017-021-003

CLIENT: CRESCENT POINT ENERGY CORP. c/o SWAT PROJECTS LTD.
PROJECT: TURNER VALLEY SOUR DEHY. FACILITY INLET SEPARATOR BUILDING (BU-100) LSD: 08-05-021-04 W5M
TITLE: GENERAL ARRANGEMENT DRAWING

Scale	JOB No.	DWG. No.	REV.
AS SHOWN	SPS-18-05336	18-05336-800-001	A